

JOHN H. ALLGAIR, PE, PP, LS (1983-2001)
DAVID J. SAMUEL, PE, PP, CME
JOHN J. STEFANI, PE, LS, PP, CME
JAY B. CORNELL, PE, PP, CME
MICHAEL J. McCLELLAND, PE, PP, CME
GREGORY R. VALES, PE, PP, CME



BRUCE M. KOCH, PE, PP, CME
LOUIS J. PLOSKONKA, PE, CME
TREVOR J. TAYLOR, PE, PP, CME
BEHRAM TURAN, PE, LSRP
LAURA J. NEUMANN, PE, PP
DOUGLAS ROHMEYER, PE, CFM, CME
ROBERT J. RUSSO, PE, PP, CME
JOHN J. HESS, PE, PP, CME
KEITH CHIARAVALLI, PE, CME

MEMO TO: RESIDENTS OF NEW ROAD
FROM: JAY B. CORNELL, P.E. – CME ASSOCIATES *JBC*
DATE: AUGUST 25, 2023
SUBJECT: TOWNSHIP OF SOUTH BRUNSWICK
IMPROVEMENTS TO NEW ROAD
OUR FILE NO.: PSO00646.01

This memo is being written to advise you of the status of the above referenced project and the improvements proposed within the New Road right-of-way.

The Township's Contractor, S&G Paving, of Jamesburg, intends to continue with the work on your street, weather permitting, on or about Monday, August 28, 2023.

To date, the Contractor has completed the cutting / removal of existing trees; installation of the new water main / services, storm sewer drainage improvements, upgrades to existing sanitary sewer system; asphalt driveway restoration; and the removal / replacement of existing concrete curbs, sidewalks, handicapped ramps and/or driveway aprons.

The next phase associated with this project will include milling of the roadway pavement; and cutting / removal of pavement and base pavement repair, where applicable. This will be followed by the resurfacing the entire roadway and the application of traffic stripes / markings.

During this phase of the project, access to your driveway will not be available and it would be requested that no cars be parked on the street. Residents should plan on parking their cars on the adjacent streets and/or at alternate locations since driveway access will not be available during working hours. Residents will be required to relocate their cars out of the area early in the morning. Residents should be able to park in their driveways at the end of the day.

Please be advised that during this phase of work, and in order to complete as much work as possible for the day; **New Road will be Closed beginning at 7:00 am.**

The Contractor has coordinated all traffic control requirements with the Township's Police Department and where ordered by the Police Department, the Contractor will be setting up detours as the work progresses along New Road. Traffic control devices will be in place during the day of all construction operations.

Our office will have an Inspector on site during construction to monitor the work of the Contractor. We will attempt to coordinate any work to be done adjacent to your property with our Contractor in order to minimize disturbance.

If you have any questions relative to this project, John Meskill, P.E., of our office can be reached at 732-727-8000 in order to further review your concerns.

Thank you for your anticipated cooperation regarding this matter. On behalf of the Mayor and Township Council, we would like to apologize in advance for any inconvenience that may be caused during the construction of this project.

JBC/jem
Cc: Township File
Dennis Slavin